



# Fiber optic deployment calendar in MRC de Brome-Missisquoi

\* Under the condition of receiving the work permits of the structure owners in the contractual delay

| MUNICIPALITIES             |        | PROJECTS  | Projected date for network available at the customer's house | 1-Field posts readings | 2- Deployment blueprints conception | 3- Work permits requested | 4- Work permits received | 5- Network construction | 6- Network available at the customer's house |
|----------------------------|--------|-----------|--|------------------------|-------------------------------------|---------------------------|--------------------------|-------------------------|--|
|                            |        |           | Deployment steps   |                        |                                     |                           |                          |                         |  |
| Stanbridge Station         | BPI    | Completed |  |                        |                                     |                           |                          |                         |  |
| Notre-Dame-de-Stanbridge   |        |           |  |                        |                                     |                           |                          |                         |  |
| Saint-Ignace-de-Stanbridge |        |           |  |                        |                                     |                           |                          |                         |  |
| Saint-Armand               |        |           |  |                        |                                     |                           |                          |                         |  |
| Stanbridge East            |        |           |  |                        |                                     |                           |                          |                         |  |
| Sainte Sabine              |        |           |  |                        |                                     |                           |                          |                         |  |
| Abercorn                   |        |           |  |                        |                                     |                           |                          |                         |  |
| Dunham                     | BPI    | June      | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 98%                     |  |
| East Farnham               | BPI    | June      | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 96%                     |  |
| Frelighsburg               | BPI    | July      | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 97%                     |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 100%                      | 41%                      | 0%                      |  |
| Farnham                    | BPI    | July      | 100%   | 100%                   | 100%                                | 100%                      | 89%                      | 93%                     |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 90%                       | 0%                       | 0%                      |  |
| Cowansville                | BPI    | July      | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 60%                     |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 100%                      | 11%                      | 0%                      |  |
| Brigham                    | BPI    | July      | 100%   | 100%                   | 100%                                | 100%                      | 91%                      | 40%                     |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 90%                       | 42%                      | 0%                      |  |
| Bromont                    | BPI    | July      | 100%   | 100%                   | 100%                                | 100%                      | 63%                      | 0%                      |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 0%                      |  |
| Brome                      | BPI    | August    | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 21%                     |  |
| Lac-Brome                  | BPI    | August    | 100%   | 100%                   | 100%                                | 100%                      | 98%                      | 25%                     |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 100%                      | 0%                       | 0%                      |  |
| Bedford                    | BPI    | Completed |  |                        |                                     |                           |                          |                         |  |
|                            | Eclair | August    | 100%   | 100%                   | 100%                                | 90%                       | 44%                      | 0%                      |  |
| Bedford Township           | BPI    | Completed |  |                        |                                     |                           |                          |                         |  |
|                            | Eclair | August    | 100%   | 100%                   | 100%                                | 100%                      | 100%                     | 0%                      |  |
| Pike River                 | BPI    | August    | 100%   | 100%                   | 100%                                | 100%                      | 96%                      | 96%                     |  |
| Sutton                     | BPI    | September | 100%   | 100%                   | 100%                                | 100%                      | 98%                      | 0%                      |  |
|                            | Eclair |           | 100%   | 100%                   | 100%                                | 100%                      | 6%                       | 0%                      |  |
| Bolton-Ouest               | BPI    | September | 100%   | 100%                   | 100%                                | 100%                      | 93%                      | 0%                      |  |
|                            | Eclair |           | 90%  | 25%                    | 0%                                  | 0%                        | 0%                       | 0%                      |  |

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

