



# Fiber optic deployment calendar in Haut-Richelieu

\* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES		PROJETS	Projected date for network available at the customer's house	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
		Deployment steps							
Noyan	Eclair	may	100%	100%	100%	100%	100%	100%	100%
Venise-en-Québec		June	100%	100%	100%	100%	100%	100%	100%
Saint-Sébastien		July	100%	100%	100%	95%	51%	0%	
Saint-Blaise-sur-Richelieu		August	100%	100%	100%	40%	14%	0%	
Henryville		September	100%	100%	100%	80%	31%	0%	
Mont-Saint-Grégoire		September	100%	100%	100%	60%	34%	0%	
Saint-Paul-de-l'Île-aux-Noix		September	100%	100%	100%	100%	0%	0%	
Sainte-Brigide-d'Iberville		September	100%	100%	100%	100%	37%	0%	
Sainte-Anne-de-Sabrevois		September	100%	100%	100%	50%	19%	0%	
Saint-Alexandre		September	100%	100%	100%	95%	0%	0%	
Saint-Valentin		September	100%	100%	100%	100%	100%	0%	
Lacolle		September	100%	100%	100%	85%	1%	0%	
Saint-Georges-de-Clarenceville		September	90%	0%	0%	0%	0%	0%	
Saint-Jean-sur-Richelieu		September	100%	100%	100%	20%	0%	0%	

**Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.**

