



Fiber optic deployment calendar

in MRC de Brome-Missisquoi

* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES		PROJECTS	Projected date for network available at the customer's house	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
			Deployment steps						
Stanbridge Station	BPI	Completed							
Notre-Dame-de-Stanbridge									
Saint-Ignace-de-Stanbridge									
Saint-Armand									
Stanbridge East									
Sainte Sabine									
Abercorn									
Dunham	BPI	June	100%	100%	100%	100%	100%	99%	
East Farnham	BPI	June	100%	100%	100%	100%	100%	96%	
Frelighsburg	BPI	July	100%	100%	100%	100%	100%	97%	
	Eclair		100%	100%	100%	100%	100%	7%	
Farnham	BPI	July	100%	100%	100%	100%	100%	98%	
	Eclair		100%	100%	100%	100%	100%	0%	
Cowansville	BPI	July	100%	100%	100%	100%	100%	68%	
	Eclair		100%	100%	100%	100%	100%	33%	
Brigham	BPI	July	100%	100%	100%	100%	94%	54%	
	Eclair		100%	100%	100%	95%	70%	22%	
Bromont	BPI	July	100%	100%	100%	100%	99%	13%	
	Eclair		100%	100%	100%	100%	100%	0%	
Brome	BPI	August	100%	100%	100%	100%	100%	65%	
Lac-Brome	BPI	August	100%	100%	100%	100%	100%	66%	
	Eclair		100%	100%	100%	100%	34%	58%	
Bedford	BPI	Completed							
	Eclair	August	100%	100%	100%	100%	44%	0%	
Bedford Township	BPI	Completed							
	Eclair	August	100%	100%	100%	100%	100%	3%	
Pike River	BPI	August	100%	100%	100%	100%	98%	96%	
Sutton	BPI	September	100%	100%	100%	100%	100%	5%	
	Eclair		100%	100%	100%	100%	81%	0%	
Bolton-Ouest	BPI	September	100%	100%	100%	100%	98%	44%	
	Eclair		100%	100%	100%	100%	100%	25%	
Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.									

