



Fiber optic deployment calendar in Haut-Richelieu

* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES		PROJETS	Projected date for network available at the customer's house	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
			Deployment steps						
Noyan	Eclair	may	100%	100%	100%	100%	100%	100%	100%
Venise-en-Québec		June	100%	100%	100%	100%	100%	100%	100%
Saint-Sébastien		July	100%	100%	100%	100%	100%	100%	3%
Saint-Blaise-sur-Richelieu		August	100%	100%	100%	100%	68%	21%	
Henryville		September	100%	100%	100%	95%	60%	3%	
Mont-Saint-Grégoire		September	100%	100%	100%	95%	98%	0%	
Saint-Paul-de-l'Île-aux-Noix		September	100%	100%	100%	100%	100%	0%	
Sainte-Brigide-d'Iberville		September	100%	100%	100%	100%	95%	0%	
Sainte-Anne-de-Sabrevois		September	100%	100%	100%	95%	55%	0%	
Saint-Alexandre		September	100%	100%	100%	100%	100%	29%	
Saint-Valentin		September	100%	100%	100%	100%	100%	0%	
Lacolle		September	100%	100%	100%	95%	41%	21%	
Saint-Georges-de-Clarenceville		September	90%	20%	20%	20%	20%	18%	
Saint-Jean-sur-Richelieu		September	100%	100%	100%	65%	0%	0%	

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

