



Fiber optic deployment calendar in MRC de Brome-Missisquoi

* The projected date for network availability represents the availability of the network in the street that allows the service at the address. It does not take into account the installation because not all households will ask for the service. Once the Network is available, a reasonable delay is to be expected for the installation of the services.

MUNICIPALITIES		PROJECTS	Projected date for network available*	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available*
			Deployment steps						
Stanbridge Station	BPI	Completed							
Notre-Dame-de-Stanbridge									
Saint-Ignace-de-Stanbridge									
Saint-Armand									
Stanbridge East									
Sainte Sabine									
Abercorn									
East Farnham	BPI								
Farnham	BPI								
	Eclair								
Bedford	BPI								
	Eclair								
Brome	BPI								
Bedford Canton	BPI								
	Eclair								
Dunham	BPI								
Frelighsburg	BPI								
	Eclair								
Pike River	BPI								
Bolton-Ouest	BPI								
	Eclair								
Lac-Brome	BPI	February	100%	100%	100%	100%	100%	100%	98%
	Eclair	Complété							
Sutton	BPI	December@February	100%	100%	100%	100%	100%	100%	92%
	Eclair		100%	100%	100%	100%	100%	100%	19%
Cowansville	BPI	May	100%	100%	100%	100%	100%	100%	71%
	Eclair		100%	100%	100%	100%	100%	100%	100%
Bromont	BPI	May	100%	100%	100%	100%	100%	100%	29%
	Eclair		100%	100%	100%	100%	100%	100%	0%
Brigham	BPI	May	100%	100%	100%	100%	100%	100%	68%
	Eclair		100%	100%	100%	100%	100%	100%	77%

Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.

