



# Fiber optic deployment calendar in Haut-Richelieu

\* The projected date for network availability represents the availability of the network in the street that allows the service at the address. It does not take into account the installation because not all households will ask for the service. Once the Network is available, a reasonable delay is to be expected for the installation of the services.

MUNICIPALITIES		PROJECTS	Projected date for network availability*	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available*
			Deployment steps						
Noyan	Eclair	Completed							
Sainte-Brigide-d'Iberville									
Saint-Alexandre									
Saint-Valentin									
Saint-Paul-de-l'Île-aux-Noix									
Mont-Saint-Grégoire									
Saint-Blaise-sur-Richelieu									
Venise-en-Québec	FLBU								
	Eclair	March	100%	75%	75%	75%	50%	25%	
Saint-Sébastien	Eclair	June	100%	100%	100%	100%	100%	43%	
Clarenceville		June	100%	100%	100%	100%	78%	18%	
Lacolle		June	100%	100%	100%	95%	79%	25%	
Henryville		June	100%	100%	100%	95%	85%	3%	
Sainte-Anne-de-Sabrevois		June	100%	100%	100%	100%	100%	0%	
Saint-Jean-sur-Richelieu		June	100%	100%	100%	90%	78%	15%	
Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.									

