



Fiber optic deployment status in Brome-Missisquoi

* Under the condition of receiving the work permits of the structure owners in the contractual delay

MUNICIPALITIES	PHASES	PROJECTED START DATE FOR CONSTRUCTION*	CONSTRUCTION 90% COMPLETED	1-Field posts readings	2- Deployment blueprints conception	3- Work permits requested	4- Work permits received	5- Network construction	6- Network available at the customer's house
				Deployment steps					
Pike River	In progress	Started	2020/11/15	100%	100%	100%	100%	95%	90%
Stanbridge Station	Completed	Started	2020/11/15	100%	100%	100%	100%	100%	100%
Bedford	In progress	Started	2020/11/15	100%	100%	100%	100%	95%	66%
Le Canton de Bedford	In progress	Started	2020/11/15	100%	100%	100%	100%	95%	88%
Notre-Dame-de-Stanbridge	In progress	Started	2020/11/15	100%	100%	100%	100%	95%	93%
Saint-Ignace-de-Stanbridge	In progress	Started	2020/11/15	100%	100%	100%	100%	95%	91%
Saint-Armand	In progress	Started*	2020/12/15	100%	100%	100%	95%	95%	92%
Stanbridge East	In progress	Started	2020/12/19	100%	100%	100%	100%	95%	37%
Sainte Sabine	In progress	Started	2020/12/25	100%	100%	100%	100%	95%	69%
Dunham	In progress	Started*	2021/04/03	100%	100%	100%	80%	75%	3%
Frelighsburg	In progress	Started*	2021/04/06	100%	100%	100%	75%	60%	5%
Cowansville	In progress	Started	2021/05/10	100%	100%	100%	100%	72%	0%
Farnham	In progress	Started*	2021/06/10	100%	100%	100%	50%	50%	1%
East Farnham	3rd phase	2021/02/24*	2021/04/17	100%	100%	100%	100%	0%	0%
Brigham	3rd phase	2021/02/26*	2021/06/15	100%	100%	100%	50%	0%	0%
Abercorn	4th phase	2021/03/29*	2021/06/08	100%	100%	100%	65%	0%	0%
Bromont	4th phase	2021/04/10*	2021/09/29	100%	100%	100%	16%	0%	0%
Lac-Brome	4th phase	2021/05/22*	2022/01/26	100%	100%	100%	40%	0%	0%
Brome	5th phase	2021/08/16*	2021/10/12	100%	100%	100%	75%	0%	0%
Sutton	5th phase	2021/08/21*	2021/12/24	100%	30%	10%	0%	0%	0%
Bolton Ouest	5th phase	2021/09/15*	2022/01/05	100%	100%	100%	40%	0%	0%
Please take note that construction of IHR's network can only begin when all the working permits have been received in a designated area.									

